

Engagement

PROJECT SCHEDULE

neframe	Summer 2021	Summer 2021 - Winter 2022	Winter – Fall 2022	Winter - Summer 2023	Fall 2023 – Winter 2024	Spring 2024 – Summer 2024
Study Step	Project Initiation	Problems to be Solved	Purpose and Need and Evaluation Criteria	Develop and Screen Alternatives	Evaluate, Refine, and Select Alternatives	Finalize Documentation
© Objectives	Establish effective communications management protocols for a solid project foundation.	Identify problems to be solved based on updated data and public input.	Develop the Purpose and Need and evaluation criteria based on issues identified through data analysis and outreach.	Alternative concepts will be developed then looked at for fundamental flaws and practicality.	Refine and further develop reasonable alternatives, arriving at a recommended alternative.	Final documentation that is easy to read, meets all requirements, and confirms DOT&PF, AMATS, and resourcagency acceptance.
Activities	 Document project management plan. Establish schedule. Prepare communications plan. Create website. Form committees. 	 Collect existing information (maps, studies, and data). Develop baseline and forecasted traffic volumes. Identify environmental constraints. Identify safety needs, system performance standards, and facility deficiencies. 	 Develop Purpose and Need. Identify alternatives selection criteria based on: DOT&PF design criteria Environmental constraints 	 Identify alternatives. Prepare centerline and typical sections. Develop rough order of magnitude costs. Consider environmental and community factors. Collect baseline data and conduct traffic study work. 	 Develop detailed alternatives. Conduct traffic modeling. Assess environmental impacts. Update cost estimates. Identify draft recommendations. 	 Refine recommended alternative Identify construction phasing plan. Prepare financial analysis. Write Draft PEL Study Report.
<u>&</u> &\&	Advisory (Kick-off	Committee Meeting	Advisory Committee Meeting	Advisory Committee Meeting	Advisory Committee Meeting	Advisory Committee Meeting

Public Meeting #2

Public Meeting #3
Input on alternatives and screening to develop the best ideas to improve safety, livability, regional travel between the Seward and Glenn Highways, and local travel within the surrounding neighborhoods

Public Meeting #4
Input on refined alternatives

Public Review and Comment on Draft PEL

Public Meeting #1